

Quotationa List

Project:

Quotation unit:

Item	Name	Spec and Model	Brand/Original	Qty	Unit	Unit Price	Summary Price
1	Natural Gas Generating set	MTU16V4000GS Output 2028KW VloIt 11000V 50HZ	mtu/Germany	5	set		
	Each of generator set including the following components:						
1.1	Engine	Model: 20V4000L64, 2080kWm 1500rpm 50HZ Nox<500mg/Nm3	mtu/Germany	5	set	Including	Including
1.2	Alternator	Model: 1500rpm 11kV /50Hz Double Bearing	Stamford/EU	5	set	Including	Including
1.3	Base Frame	MTU standard /spring shock	mtu/Germany	5	set	Including	Including
1.4	Jacket water preheater	MTU standard	mtu/Germany	5	set	Including	Including
1.5	Pre-lub lication	MTU standard	mtu/Germany	5	set	Including	Including
1.7	Gas Regulation	MTU standard	mtu/Germany	5	set	Including	Including
1.8	MIP	MIP4000	mtu/Germany	5	set	Including	Including
2	Coolant pump station						
2	Coolant pump station	Hot water circulation pump, Electric three valve, constant pressure tank, safety valve, temperature sensor, pressure and thermometer, frame and so on	China	5	set	Including	Including
3	Air cooling radiator			5	set	Including	Including
3.1	HT Air cooling radiator /LT Air cooling radiator	Sandwich desgine		5	set	Including	Including
4	Container			5	set		

4.1	40' ISO HQ	40HQ/12192*2438*2896	China	5	set	Including	Including
4.2	Accessory	Cables/Gas Detector/Fire Extinguisher Air Exhausting Fan and	China	5	set	Including	Including
4.3	Oil Supply	80L/Electron magnetic valve/Oil	China	5	set	Including	Including
Total Amount (1+2+3+4+5+6+7+8)							

i Remarks:

1.1 Scope of supply

1.1.1 Including all the described in the previous list.

1.1.2 Not Including on-site installation guide and commission service.

1.1.3 Exclude on-site insallation work

1.1.4 Excluding consumables (including Fuel. load etc.) during onsite testing and commisoning

1.1.5 Excluding spare parts and daily maintenance service

1.1.6 Excluding any government or the third-party inspection fee

1.1.7 Excluding customer's travel expenses for carrying out factory inspection

1.1.8 Excluding the Cables outside the Container .

1.3 FAT: Not Included。) ;

Including Factory standard FAT test MTU generator set is tested in Germany, Aucillary equipment is tested in itself China factory)

1.4 Delivery:

1.4.1 Package : Standard

1.4.2 Delivery : 4- 8 work weeks deliver after confrimation & received deposit.

1.4.3 Delivery loction: f ctory

1.5 Warranty Statement: not available;

ii Payment Terms

2.1

2.2 Payment Terms:

30% Deposit upon confirmation of order

70% of total contract price shall be paid by Telegraphic Transfer before shipment

2.3 Validity: 3 weeks from quotation date;