

Project Schedule

Activity Description	Month																														
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	
Contract Award																															
Steam Turbine Generator																															
Design/Approval																															
Procurement, Manufacturing and Transport																															
Hoist Bridge Crane																															
Install Condenser																															
Install Generator																															
Install Steam Turbine																															
Install Steam/water Cycle Equipment																															
Install Auxiliary CW System																															
Install Electrical & Instrumentation Works																															
Test & Commission ST Unit-1																															
Test & Commission ST Unit-2																															
Boiler																															
Design/Approval																															
Procurement, Manufacturing and Transport																															
Install Stack																															
Install Boiler																															
Install Other Auxiliary Equipment																															
Install Piping & Ducting																															

Project Schedule

Activity Description	Month																														
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	
Install Electrical & Instrumentation Works																															
Test & Commission Boiler Unit-1																															
Test & Commission Boiler Unit-2																															
Cooling Water System																															
Design/Approval																															
Procurement, Manufacturing and Transport																															
Install Main CW Pipeline (Intake)																															
Install Pump and Screen																															
Test & Commission CW System Unit-1 &2																															
Coal & Ash Handling System																															
Design/Approval																															
Procurement, Manufacturing and Transport																															
Install Coal & Ash handling Plant																															
Install Electrical & Instrumentation Works																															
Test & Comm. Coal & Ash Handling Unit																															
Chemical Water System																															
Design/Approval																															
Procurement, Manufacturing and Transport																															
Install chemical water Treatment																															
Install Electrical & Instrumentation Works																															

Project Schedule

Activity Description	Month																													
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30
Instrumentation & Control																														
Design/Approval			=====																											
Procurement, Manufacturing and Transport							-----			-----			-----			-----														
Install Hardware Software Design& Common																		-----	-----	-----	-----	-----								
Install Erection WTP & Software WTP																			-----	-----	-----	-----	-----	-----						
Test & Commission I & C Unit-1 & 2																														
Other Works																														
Design/Approval					=====																									
Procurement, Manufacturing and Transport							-----			-----			-----			-----														
Install Waste Water treatment Plant																														
Install Water Tank																														
Install Fire Fighting Plant																														
Install Fuel Oil Plant																														
Install Compressed Air Plant																														
Install Ventilation & Air Conditioning																														
Test & Commission Other Unit-1 & 2																														